



relevant.

4015 W Reno Ave
Oklahoma City, OK 73107
Phone: 405-943-4786

CNG CERTIFICATION OF CONFORMANCE/ORIGIN/MATERIAL

Relevant Solutions hereby certifies that all materials used in the manufacture of parts called for on the listed customer purchase order conform to the material and/or manufacturing specifications indicated in drawings or specifications as called for on the said purchase order. Relevant Solutions also certifies that the parts listed were manufactured in accordance with Canadian Standards Association (CSA), Parker Hannifin Corp. specifications and quality standards. In production of items listed, no direct contact was made with mercury, any of its compounds, or with any mercury-containing device employing a single boundary for containment.

This product has been manufactured in the U.S.A.

Customer	Tuba Gas Tech
Customer ID	168990
Customer Part Number	334295
Customer PO	JWP061925
Sales Order Number	1672389
Drawing Number	N/A
Production Order Number	9027491
Group Number	N/A

Part Number	QTY	Fitting 1 Batch	Fitting 2 Batch	Hose Batch	Conductivity Test	Crimp Length	Crimp Dia.		
							1	2	3
5CN480606080808-36	4	5C5105	5C5105	5222427405	.004	1.253	.916	.917	.915
5CN480606080808-344	4	5C5105	5C5105	5222427405	.019	1.253	.916	.917	.915

OP 10: Stage	Initial TS	Date 9-5	OP 30: Assembly	Initial TS	Date 9-5	OP 40: Testing	Initial TS	Date 9-5
Drawing Verified			C of C Completed			Assemblies Pressure Tested		
Correct Components Pulled			PTS Created			Assemblies Flushed/Cleaned		
Metal Tags Created			Insertion Depth Marked			Test Charts Printed		
OP 20: Kit	Initial TS	Date 9-5	Warning Tag Installed			Guards Installed		
Correct Components Pulled			Fittings Installed/Crimped			OP 50: Final Assembly	Initial TS	Date 9-5
			Crimp Specs Recorded			Correct Components Pulled		
			Guards Pulled			Adapters in Correct Configuration		
			Conductivity Recorded			Flow of Breakaways/Valve Verified		
Pilot Hose Verified			PTS/Metal Tag Installed			Ends Capped		
Heat Shrink Installed			Fittings Crimped			Metal Tag Information Correct		
OP 60: Final Inspection			Initial TS			Date 9-5		
Hose Guards Pulled			Spiral Guard / Heat Shrink Installed			C of C Completed		
						Test Charts Completed		

Caliper Calibration Due Date: 9/11/2025

Ohm Meter Calibration Due Date: 10/24/2025

Pressure Gage Calibration Due Date: 9/11/2025

100% Proof Tested at: **10,000 PSI** PSI for 30 seconds Assembly

Test Date:

Signed:	
Title:	
Date:	9-5















